



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on July 11, 2005
For the meeting of July 21, 2005

HWY 1 - SANTA BARBARA COUNTY

HWY 1 NEAR LAS CRUCES NORTH OF ROUTE 1 AND 101 SEPARATION (PM R1.7 – R2.5)

Project:	Slope Realignment
Traffic Controls:	Two-way traffic is in effect with no shoulders. Bicycles will not be permitted in the project area and will be detoured using 101 and 246.
Resident Engineer:	Patrick Stimson
Contractor:	Granite Construction Co., Watsonville
Estimated Cost:	\$2.1 million
Start Date:	August 2, 2004
Estimated Completion:	October 2005, with 1 year plant establishment
EA:	484604

HWY 1 - SANTA BARBARA COUNTY

IN SANTA BARBARA COUNTY APPROXIMATELY 9 MILES SOUTH OF LOMPOC AT YTIAS CREEK (PM 10.07 – 10.3)

Project: Construct soldier pile retaining wall to repair recent storm damage

Traffic Controls: Reversing one-way traffic control from 6 am to 4pm, seven days a week

Resident Engineer: Patrick Stimson

Contractor: Condon Johnson & Associates, Inc., Oakland

Estimated Cost: \$2.7 million

Start Date: June 22, 2005

Estimated Completion: December 2005, with plant establishment until August 2006

EA: 0M7304

HWY 1 SANTA BARBARA COUNTY

IN SANTA BARBARA COUNTY APPROXIMATELY 7 MILES SOUTH OF LOMPOC AT EL JARO CREEK (PM 10.8 – 11.8)

Project: Construct soldier pile retaining wall to repair recent storm damage

Traffic Controls: One-way traffic control 24 hours a day seven days a week utilizing existing temporary signal

Resident Engineer: Patrick Stimson

Contractor: Condon Johnson & Associates, Inc., Oakland

Estimated Cost: \$2.5 million

Start Date: June 22, 2005

Estimated Completion: December 2005

EA: 0M7404

HWY 1 - SANTA BARBARA COUNTY

NEAR VANDENBERG AIR FORCE BASE FROM SANTA LUCIA CANYON ROAD TO 0.2 MILES NORTH OF SANTA LUCIA ROAD (PM R26.7 – 26.9)

Project: Construct acceleration lane and double thrie beam barrier

Traffic Controls: One lane closed in each direction from 8:30 am to 4 pm Mondays through Fridays, 9 pm to 7 am Sundays and 7 pm to 7 am Mondays through Thursdays. A detour will be in place at the intersection of Santa Lucia Canyon Road for motorists travelling northbound onto Highway 1. Up to 15-minute delays.

Resident Engineer: Bob Hurd

Contractor: A. J. Diani Construction Co. Inc., Santa Maria

Cost: \$357,995

Start Date: April 11, 2005

Estimated Completion: Mid-July 2005

EA: 0K8304

HWY 101 - SANTA BARBARA COUNTY

FROM THE VENTURA COUNTY LINE TO SOUTH OF CARPINTERIA CREEK BRIDGE (PM 0.0 – R3.4)

Project: Construct new thrie beam median barrier, reconstruct and lengthen existing metal beam guardrail and widen inside shoulder

Traffic Controls: The fast (#1) lane closed from 10 pm to 6 am Sundays through Fridays. Inside shoulders closed in both directions for most of the duration of the project.

Resident Engineer: Art Infante

Contractor: Granite Construction Co., Watsonville

Cost: \$1.8 Million

Estimated Start Date: April 11, 2005

Estimated Completion: August 2005

EA: 474804

HWY 101 - SANTA BARBARA COUNTY

IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING

(PM 14.19)

Project: Repair concrete and stop water seepage

Traffic Controls: The Blue Stage began on July 9. During this stage the southbound off-ramp at Castillo Street will be closed 24 hours a day 7 days a week for 10 days.

Resident Engineer: Charlie Hench

Contractor: Whitaker Contractors Inc., Santa Margarita

Estimated Cost: \$2 million

Start Date: June 20, 2005

Estimated Completion: August 2005

EA: 0M7203

HWY 101 - SANTA BARBARA COUNTY

IN GOLETA FROM EL SUENO ROAD ON RAMP TO SOUTH OF TURNPIKE ROAD

(PM 18.9 – 19.8)

Project: Install Concrete Barrier

Traffic Controls: There will be occasional closures of the northbound Highway 101 on-ramp at El Sueno. The ramp will remain open between 6 am and 8 am as well as 4 pm and 8 pm, Mondays through Fridays. Occasional closures of northbound Highway 101 slow (#3) lane overnight from 8 pm to 6 am. Daytime closures of Calle Real with detour.

Resident Engineer: Michael Mortensen

Contractor: R. Burke Corporation, San Luis Obispo

Estimated Cost: \$643,780

Start Date: May 16, 2005

Estimated Completion: August 2005

EA: 0K2204

HWY 101 - SANTA BARBARA COUNTY

FROM NEAR PATTERSON AVENUE OVERCROSSING TO NEAR HOLLISTER AVENUE OVERCROSSING (PM 21.5 – 25.3)

Project: Grind and pave at various spot locations
Traffic Controls: One lane closed from 8 pm to 6 am, Sundays through Thursdays
Resident Engineer: Fawzi Yaghmour
Contractor: Granite Construction Co., Santa Barbara
Estimated Cost: \$400,000
Start Date: June 27, 2005
Estimated Completion: September 2005
EA: 0N0301

HWY 101 - SANTA BARBARA COUNTY

SOUTH OF GAVIOTA (PM 40.4 –41.)

Project: Construct concrete median barrier
Traffic Controls: The northbound (#1) fast lane closed from 6 am to 3:30 pm Mondays through Thursdays and 6 am to 12 noon on Fridays. The southbound fast (#1) lane closed from 8 am to 5 pm Mondays through Thursdays and 8 am to 12 noon Fridays.
Resident Engineer: Art Infante
Contractor: John Madonna Construction Co. Inc., San Luis Obispo
Estimated Cost: \$1.1 Million
Start Date: October 12, 2004
Estimated Completion: End of July 2005
EA: 0J3304

HWY 101 - SANTA BARBARA COUNTY

NEAR LAS CRUCES FROM THE NORTH END OF GAVIOTA TUNNEL TO NORTH OF ROUTE 1/101 SEPARATION (PM 47.9 – 50.8)

Project: Construct concrete median barrier

Traffic Controls: The northbound and southbound fast (#1) lane closed during working hours. No closures will occur from 6 am to 8:30 am southbound and from 4 pm to 7 pm northbound.

Resident Engineer: Art Infante

Contractor: A.J. Diani Construction Co., of Santa Maria

Estimated Cost: \$2.6 Million

Start Date: June 6, 2005

Estimated Completion: November 2005

EA: 0H0904

HWY 150 - SANTA BARBARA/VENTURA COUNTIES

IN SANTA BARBARA AND VENTURA COUNTIES NEAR CARPINTERIA FROM 1 MILE EAST TO 1.7 MILES EAST OF ROUTE 101/150 SEPARATION (1.0 – 1.7)

Project: Replace two bridges, realign roadway and improve intersection of Hwy 150 and 192

Traffic Controls: Bridges and roadway are closed to traffic. While work is under way at the intersection there will be one-way traffic control from 6:30 am to 7 pm, Mondays through Fridays.

Resident Engineer: Paul Pineda

Contractor: Security Paving Co. Inc., Sunvalley

Estimated Cost: \$4.4 Million

Start Date: April 12, 2005

Estimated Completion: November 2005

EA: 282804

HWY 154 - SANTA BARBARA COUNTY

FROM COLD SPRING CANYON BRIDGE TO CALLE REAL (PM 23.3 – 32.0)

Project: Grind and pave at various spot locations
Traffic Controls: Reversing one-way traffic control from 8 am to 5 pm, Mondays through Fridays
Resident Engineer: Fawzi Yaghmour
Contractor: Granite Construction Co., Santa Barbara
Estimated Cost: \$2.3 Million
Start Date: June 27, 2005
Estimated Completion: September 2005
EA: 0N0001

HWY 166 (EAST) - SANTA BARBARA COUNTY

IN SANTA BARBARA COUNTY EAST OF SANTA MARIA FROM HWY 101 TO KERN COUNTY LINE AT VARIOUS LOCATIONS (PM 22.9 –R70.1)

Project: Install, extend and upgrade of metal beam guardrail. Project also includes pesticide free weed abatement pilot project.
Traffic Controls: Reversing one way traffic control 8 am to 5 pm Mondays through Thursdays and 8 am to 2 pm Fridays. Up to 10 minute delay.
Resident Engineer: Ramon Hopkins
Contractor: C and W Construction Specialties Inc., Ventura
Cost: \$1.5 Million
Start Date: May 17, 2004
Estimated Completion: End of July 2005
EA: 0A2304

HWY 225 - SANTA BARBARA COUNTY

IN AND NEAR SANTA BARBARA FROM LAS POSITAS OVERCROSSING TO CASTILLO STREET UNDERCROSSING (PM 0.0 – 4.6)

Project:	Resurface existing highway
Project Status:	Paving is complete and striping will be completed July 12
Traffic Controls:	Daytime lane closures while minor work is being completed
Resident Engineer:	Joe Blommer
Contractor:	Granite Construction Co., Watsonville
Estimated Cost:	\$5.3 Million
Start Date:	November 1, 2004
Estimated Completion:	Early August 2005
EA:	487714

UPCOMING PROJECTS

HWY 101 - OPERATIONAL IMPROVEMENTS

CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES

Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and new ramps added at the Linden Avenue interchange. Via Real is also planned to be extended. Completion of the draft environmental document with opportunity for public comment is anticipated in 2006. **Construction scheduled to begin in 2009.** (EA: 4482U0)

SUMMERLAND - EVANS AVENUE TO SHEFFIELD DRIVE

Construct northbound auxiliary lane and Class 1 bikeway. Environmental and Design phases complete. Cooperative agreement with SBCAG for construction and Maintenance Agreement with the County of Santa Barbara has been completed. **Construction is moving forward and will begin in late summer or fall of 2005.** (EA: 448101)

SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS

Operational improvements. EIR completed March 11, 2004. Conceptual approval completed with the City of Santa Barbara's Design Review Team. Coastal Development Permit has been approved. **Construction scheduled to begin in early 2007.** (EA: 447801)