



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on June 4, 2009
For the meeting of June 18, 2009

US 101 – MILPAS TO HOT SPRINGS OPERATIONAL IMPROVEMENTS

- **IN THE CITY OF SANTA BARBARA FROM CABRILLO/HOT SPRINGS TO MILPAS STREET (PM 10.8 – 12.8)**
- Project: Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.

- ❖ Traffic controls: Nighttime alternating lane closures 8 pm to 6 am Sundays through Thursdays. Los Patos off ramp closed September 2, 2008 for one year due to construction. The northbound Cabrillo on ramp to be closed starting June 8, 2009 for up to two months.
- Resident Engineer: Art Infante
- Contractor: Security Paving Co. Inc., Sun Valley
- Est. Construction Cost: \$46 Million
- Start Date: July 8, 2008
- Estimated Completion: 2012
- EA: 447804

US 101 – METAL BEAM GUARD RAIL

❖ FROM GLEN ANNIE OVERCROSSING TO NORTH OF THE ROUTE 1/101 SEPARATION AT VARIOUS LOCATIONS (PM 24.9 – R50.9)

- ❖ Project: Reconstruct Metal Beam Guard Rail
- ❖ Resident Engineer: David Ballentine
- ❖ Contractor: Modern Alloys Inc., Stanton
- ❖ Est. Construction Cost: \$812,000
- ❖ Estimated Start Date: End of June 2009
- ❖ Estimated Completion: December 2009
- ❖ EA: 0L4604

US 101 – INSTALL VEHICLE DETECTION SYSTEM

• IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS (PM 13.9–27.0)

- Project: Install vehicle detection systems
- Resident Engineer: David Ballentine
- Contractor: Manuel Bros. Inc., Grass Valley
- Est. Construction Cost: \$609,000
- Start Date: March 30, 2009
- ❖ Estimated Completion: Mid-July 2009
- EA: 0E0124

US 101 – GUARDRAIL UPGRADE II

- **FROM HWY. 101/1 INTERCHANGE TO SOUTH OF CLARK AVENUE IN ORCUTT AT VARIOUS LOCATIONS** (R50.8 – PM 82.6)
- Project: Install metal beam guardrail
- Resident Engineer: Barry Beech
- Contractor: Modern Alloys of Stanton, CA
- Est. Construction Cost: \$1.3 Million
- Estimated Start Date: September 15, 2008
- ✓ Project Completed: May 28, 2009
- EA: OL5004

US 101 – SANTA MARIA 6 - LANE

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135 JUNCTION** (PM 84.1 – 90.9)
- Project: Widen highway to three lanes in each direction
- ❖ Traffic Controls: None
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Est. Construction Cost: \$30 Million
- Start Date: September 11, 2006
- ❖ Estimated Completion: July 2009
- EA: 446014

HWY. 150 – CHIP SEAL COAT

- **FROM VENTURA COUNTY LINE TO CARPINTERIA AVENUE** (PM 0.0 –2.2)
- Project: Chip seal coat on exiting roadway
- Traffic Control: One-way traffic control from 8 am to 4 pm Mondays through Thursdays and 8am to 1 pm Fridays.
- Resident Engineer: David Ballentine
- Contractor: International Surfacing Systems, Modesto
- Est. Construction Cost: \$230,000
- Estimated Start Date: May 1, 2009
- Estimated Completion: July 2009
- EA: 0Q9004

HWY. 192 – MISSION CANYON SAFETY

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Safety project to replace roadside ditches with underground pipe drainage system.
- Traffic Controls: Full closure started on Monday, April 20 between Cheltenham Road and Tye Road.
- Resident Engineer: Alan Haag
- Contractor: R. Burke Corp. of San Luis Obispo
- Est. Construction Cost: \$1.7 Million
- Start Date: April 6, 2009
- Estimated Completion: August 2009
- EA: 0F5704

UPCOMING PROJECTS:

US 101 – VENTURA/SANTA BARBARA HIGH OCCUPANCY VEHICLE (HOV) LANES

- **BETWEEN MUSSEL SHOALS IN VENTURA COUNTY AND CASITAS PASS ROAD IN CARPINTERIA** (VEN PM 39.8 – SB 101 PM 2.2)
- Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is six miles.
- Project Status: Project is in permitting and design phase. Construction is anticipated to begin in Spring 2011.
- Project Manager: Ravi Ghate, District 7
- Est. Construction Cost: \$116.3 Million
- Estimated Start Date: Spring 2011
- Estimated Completion: 2015
- EA: 07-26070

US 101 – INSTALL VEHICLE DETECTION SYSTEM

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 0.7 – 13.8)
- Project: Install vehicle detection systems
- Resident Engineer: Curtis Johnson
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Est. Construction Cost: \$487,000
- ❖ Estimated Start Date: July 2009
- ❖ Estimated Completion: October 2009
- EA: 480624

US 101 – SOUTH COAST HOV LANES

❖ BETWEEN BAILARD AVENUE IN CARPINTERIA AND SYCAMORE CREEK IN THE CITY OF SANTA BARBARA (PM 2.0 – 12.3)

- ❖ Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is ten miles.
- ❖ Project Status: Project is in the environmental document development phase. Public Informational Meetings for the project are planned for July 7, 2009 in Carpinteria (at the Canalino Elementary School) and on July 8, 2009 in Montecito (at the Montecito Country Club). Both meetings will have the same content, are scheduled from 5:30 PM to 8:00 PM, and have a presentation beginning at 6:30 PM.
- ❖ Project Manager: Scott Eades
- ❖ Est. Construction Cost: \$425 Million
- ❖ Estimated Start Date: Spring 2014
- ❖ Estimated Completion: Depends on construction phasing and availability of funds.
- ❖ EA: 0N700_

US 101 – LINDEN AND CASITAS PASS INTERCHANGES

● IN CARPINTERIA FROM SOUTH OF CARPINTERIA CREEK BRIDGE TO NORTH OF LINDEN AVENUE OVERCROSSING (PM 2.2 – 3.4)

- Project: Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.
- Project Status: Draft Environmental Impact Report (DEIR) was released in December 2008 with opportunity for public comment until March 23, 2009. Public Hearing was held on January 22, 2009. Information Meeting was held on March 16, 2009. Project team is developing responses to public comments and preparing the final EIR.

- Project Manager: David Beard
- Est. Construction Cost: \$63 Million
- Estimated Start Date: 2013
- Estimated Completion: 2016
- EA: 4482U0

US 101 – UNION VALLEY PARKWAY INTERCHANGE

- **IN SANTA MARIA AT UNION VALLEY PARKWAY** (PM 83.1 – 83.9)
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: The Santa Maria City Council approved the Final EIR on March 17, 2009.
- Project Manager: David Beard
- Est. Construction Cost: \$24 Million
- Estimated Start Date: 2012
- Estimated Completion: 2013
- EA: 463800