

**Measure A Strategic Plan - Project Data Sheet**



**Project Number:** MSA-13  
**Project Name:** Guadalupe Circulation Improvements and 166 Safety Improvements-1/166 (Highway 166 CAPM )  
**Sponsoring Agency:** Caltrans, City of Guadalupe  
**Sponsoring Agency contact:** Hallie Holden, Jeff van den Eikhof

**Date updated:** 09/18/25  
**Version:** #3  
**Cost Estimate Year:** 2025

**CURRENT PROJECT DESCRIPTION**

The project location is on Highway 166 from Highway 1 intersection in Guadalupe to the Highway 101 Intersection in the City of Santa Maria. These are the limits for the Caltrans project, the limits for the improvements to be funded by the City of Guadalupe are from Highway 1 to Flower Street within the city limits. Implement pavement preservation along Highway 166 from Highway 1 intersection in Guadalupe to the Highway 101 Intersection in the City of Santa Maria, improvements to signage, TMS and curb ramp rehabilitation for ADA compliance, signaling two intersections along Highway 166 at Highway 1 and Obispo Street in Guadalupe and constructing pedestrian and bicycle facilities.

**ASSUMPTIONS**

This project is using both Guadalupe Circulation funds and Hwy 166 Safety Improvements-1/166 funds.

**SCHEDULE**

Projected schedule	start - end dates	PA&ED		PS&E + R/W Support		R/W Capital		Construction Cap + CM		Total	
		N/A	8/8/2024	11/1/2024	7/29/2027	11/1/2024	7/29/2027	10/29/2027	10/23/2030	8/8/2024	10/23/2030
	duration (months)			33		33		36		74	

**COST BY PHASE AND FUNDING SOURCE (1000's)**

Projected Costs	Funding sources:		SBCAG Admin		PA&ED		PS&E + R/W Support		R/W Capital		Construction Cap + CM		Total	
	Actuals	Forecast	Actuals	Forecast	Actuals	Forecast	Actuals	Forecast	Actuals	Forecast	Actuals	Forecast	Actuals	Forecast
	Measure A							\$ 175		\$ 300		\$ 2,775	\$ -	\$ 3,250
Local Agency							\$ 737		\$ 700		\$ 8,463	\$ -	\$ 9,900	
SHOPP			\$ 1,415				\$ 1,951		\$ 230		\$ 14,562	\$ 1,415	\$ 16,743	
STIP - RIP Future												\$ -	\$ -	
SB1 Funding												\$ -	\$ -	
SB1 LPP Formula												\$ -	\$ -	
RSTP												\$ -	\$ -	
STIP - RIP Programmed												\$ -	\$ -	
<b>TOTAL:</b>	\$ -	\$ -	\$ 1,415	\$ -	\$ -	\$ 2,863	\$ -	\$ 1,230	\$ -	\$ 25,800	\$ 1,415	\$ 29,893		
												\$	31,308	

**FUNDING BY YEAR**

Funding sources:	Actuals:	FY 25/26	FY 26/27	FY 27/28	FY 28/29	FY 29/30	FY30/31	FY31/32	TOTAL
Measure A		\$238	\$238	\$925	\$925	\$925			\$3,250
Local Agency		\$719	\$719	\$2,821	\$2,821	\$2,821			\$9,900
SHOPP	\$1,415	\$ 1,091	\$ 1,091	\$4,854	\$4,854	\$4,854			\$18,158
STIP - RIP Future									\$0
SB1 Funding									\$0
SB1 LPP Formula									\$0
RSTP									\$0
STIP - RIP Programmed									\$0
Other Future									\$0
<b>TOTAL</b>	<b>\$1,415</b>	<b>\$2,047</b>	<b>\$2,047</b>	<b>\$8,600</b>	<b>\$8,600</b>	<b>\$8,600</b>	<b>\$0</b>	<b>\$0</b>	<b>\$31,308</b>

Project Risks/Issues	Project History
	-A cooperative agreement was executed on September 2023